

國立體育大學校務基金

固定資產建設改良擴充執行情形明細表

中華民國111 年 06 月份

單位:新臺幣元

第 1 頁

計畫名稱	本年度可用預算數					累計預算 分配數 (2)	執 行 情 形						差異或 落 後 原 因	改進措施
	以前年度 保 留 數	本 年 度 法 定 預 算 數	本 年 度 奉准先行 辦 理 數	調 整 數	合 計 (1)		累 計 執 行 數				比較增減			
							實支數	應付 未付數	合 計 (3)	% (3)/(2)	金額(4)= (3)-(2)	% (4)/(2)		
一般建築及設備 計畫	0	78,901,000	0	0	78,901,000	68,446,000	68,439,307	0	68,439,307	99.99	-6,693	-0.01		
土地改良物	0	26,510,000	0	15,200,000	41,710,000	41,710,000	41,677,360	0	41,677,360	99.92	-32,640	-0.08		
土地改良物	0	26,510,000	0	15,200,000	41,710,000	41,710,000	0	0	0	0.00	-41,710,000	-100.00		
未完工程-土地 改良物	0	0	0	0	0	0	41,677,360	0	41,677,360		41,677,360			
房屋及建築	0	20,889,000	0	-15,200,000	5,689,000	0	0	0	0		0			
房屋及建築	0	20,889,000	0	-15,200,000	5,689,000	0	0	0	0		0			
機械及設備	0	12,120,000	0	0	12,120,000	7,838,000	8,351,041	0	8,351,041	106.55	513,041	6.55		
機械及設備	0	12,120,000	0	0	12,120,000	7,838,000	8,339,229	0	8,339,229	106.39	501,229	6.39		
訂購機件-機械 及設備	0	0	0	0	0	0	11,812	0	11,812		11,812			
交通及運輸設備	0	1,164,000	0	-200,000	964,000	480,000	34,000	0	34,000	7.08	-446,000	-92.92	因配合實際需求， 尚未執行。	達付款條件後， 儘速辦理付款。
交通及運輸設 備	0	1,164,000	0	-200,000	964,000	480,000	34,000	0	34,000	7.08	-446,000	-92.92		
什項設備	0	18,218,000	0	200,000	18,418,000	18,418,000	18,376,906	0	18,376,906	99.78	-41,094	-0.22		
什項設備	0	18,218,000	0	200,000	18,418,000	18,418,000	4,033,697	0	4,033,697	21.90	-14,384,303	-78.10		
訂購機件-什項 設備	0	0	0	0	0	0	14,343,209	0	14,343,209		14,343,209			
總 計	0	78,901,000	0	0	78,901,000	68,446,000	68,439,307	0	68,439,307	99.99	-6,693	-0.01	執行率99.99%。	
不動產、廠房及 設備	0	78,901,000	0	0	78,901,000	68,446,000	68,439,307	0	68,439,307	99.99	-6,693	-0.01		
土地改良物	0	26,510,000	0	15,200,000	41,710,000	41,710,000	41,677,360	0	41,677,360	99.92	-32,640	-0.08		
房屋及建築	0	20,889,000	0	-15,200,000	5,689,000	0	0	0	0		0			
機械及設備	0	12,120,000	0	0	12,120,000	7,838,000	8,351,041	0	8,351,041	106.55	513,041	6.55		
交通及運輸設備	0	1,164,000	0	-200,000	964,000	480,000	34,000	0	34,000	7.08	-446,000	-92.92		
什項設備	0	18,218,000	0	200,000	18,418,000	18,418,000	18,376,906	0	18,376,906	99.78	-41,094	-0.22		
總 計	0	78,901,000	0	0	78,901,000	68,446,000	68,439,307	0	68,439,307	99.99	-6,693	-0.01		