

國立體育大學校務基金
固定資產建設改良擴充計畫預算與實際進度比較表
 中華民國110年度

計畫名稱	全 部 計 畫			預 算 數					
	金 額	目標能量	進度起迄年月	可 用 預 算 數					
				以前年度 保 留 數	本年度 預算數	本年度奉准 先行辦理數	調 整 數	合 計	占全部 計畫%
一般建築及設備計畫				0	67,772,000	0	0	67,772,000	
土地改良物			110.01 110.12	0	22,000,000	0	-9,833,000	12,167,000	
土地改良物			110.01 110.12	0	22,000,000	0	-9,833,000	12,167,000	
未完工程-土地改良物			110.01 110.12	0	0	0	0	0	
房屋及建築			110.01 110.12	0	0	0	159,000	159,000	
房屋及建築			110.01 110.12	0	0	0	159,000	159,000	
機械及設備			110.01 110.12	0	27,268,000	0	-312,000	26,956,000	
機械及設備			110.01 110.12	0	27,268,000	0	-312,000	26,956,000	
訂購機件-機械及設備			110.01 110.12	0	0	0	0	0	
交通及運輸設備			110.01 110.12	0	713,000	0	594,000	1,307,000	
交通及運輸設備			110.01 110.12	0	713,000	0	594,000	1,307,000	
什項設備			110.01 110.12	0	17,791,000	0	9,392,000	27,183,000	
什項設備			110.01 110.12	0	17,791,000	0	9,392,000	27,183,000	
訂購機件-什項設備			110.01 110.12	0	0	0	0	0	
合 計				0	67,772,000	0	0	67,772,000	

單位:新臺幣元

		決 算 數				未達成或超過預算之原因
截至本年度累計數		本 年 度 金 額	本年度 金額占 可用預 算數 (%)	截至本年 度累計數 金 額	截至本年 度累計決 算數占累 計預算數 (%)	
金 額	占全部 計畫 (%)					
67,772,000		61,934,895	91.39	61,934,895	91.39	
12,167,000		7,651,576	62.89	7,651,576	62.89	田徑場整修工程因工程較晚發包，故尚未完工。
12,167,000		0	0.00	0	0.00	
0		7,651,576		7,651,576		
159,000		158,850	99.91	158,850	99.91	
159,000		158,850	99.91	158,850	99.91	
26,956,000		26,591,619	98.65	26,591,619	98.65	
26,956,000		26,478,158	98.23	26,478,158	98.23	
0		113,461		113,461		
1,307,000		1,306,432	99.96	1,306,432	99.96	
1,307,000		1,306,432	99.96	1,306,432	99.96	
27,183,000		26,226,418	96.48	26,226,418	96.48	
27,183,000		22,819,074	83.95	22,819,074	83.95	
0		3,407,344		3,407,344		
67,772,000		61,934,895	91.39	61,934,895	91.39	