

國立體育大學校務基金

固定資產建設改良擴充執行情形明細表

中華民國111 年 04 月份

單位:新臺幣元

第 1 頁

計畫名稱	本年度可用預算數					累計預算 分配數 (2)	執 行 情 形						差異或 落 後 原 因	改進措施
	以前年度 保 留 數	本 年 度 法 定 預 算 數	本 年 度 奉准先行 辦 理 數	調 整 數	合 計 (1)		累 計 執 行 數				比較增減			
							實支數	應付 未付數	合 計 (3)	% (3)/(2)	金額(4)= (3)-(2)	% (4)/(2)		
一般建築及設備計畫	0	78,901,000	0	0	78,901,000	4,396,000	14,386,260	0	14,386,260	327.26	9,990,260	227.26		
土地改良物	0	26,510,000	0	0	26,510,000	0	3,634,300	0	3,634,300		3,634,300			
土地改良物	0	26,510,000	0	0	26,510,000	0	0	0	0		0			
未完工程-土地改良物	0	0	0	0	0	0	3,634,300	0	3,634,300		3,634,300			
房屋及建築	0	20,889,000	0	0	20,889,000	0	0	0	0		0			
房屋及建築	0	20,889,000	0	0	20,889,000	0	0	0	0		0			
機械及設備	0	12,120,000	0	0	12,120,000	1,312,000	7,491,164	0	7,491,164	570.97	6,179,164	470.97		
機械及設備	0	12,120,000	0	0	12,120,000	1,312,000	7,491,164	0	7,491,164	570.97	6,179,164	470.97		
交通及運輸設備	0	1,164,000	0	0	1,164,000	384,000	34,000	0	34,000	8.85	-350,000	-91.15	因配合實際需求，尚未執行。	達付款條件後，儘速辦理付款。
交通及運輸設備	0	1,164,000	0	0	1,164,000	384,000	34,000	0	34,000	8.85	-350,000	-91.15		
什項設備	0	18,218,000	0	0	18,218,000	2,700,000	3,226,796	0	3,226,796	119.51	526,796	19.51		
什項設備	0	18,218,000	0	0	18,218,000	2,700,000	589,441	0	589,441	21.83	-2,110,559	-78.17		
訂購機件-什項設備	0	0	0	0	0	0	2,637,355	0	2,637,355		2,637,355			
總 計	0	78,901,000	0	0	78,901,000	4,396,000	14,386,260	0	14,386,260	327.26	9,990,260	227.26	執行率327.26%。	
不動產、廠房及設備	0	78,901,000	0	0	78,901,000	4,396,000	14,386,260	0	14,386,260	327.26	9,990,260	227.26		
土地改良物	0	26,510,000	0	0	26,510,000	0	3,634,300	0	3,634,300		3,634,300			
房屋及建築	0	20,889,000	0	0	20,889,000	0	0	0	0		0			
機械及設備	0	12,120,000	0	0	12,120,000	1,312,000	7,491,164	0	7,491,164	570.97	6,179,164	470.97		
交通及運輸設備	0	1,164,000	0	0	1,164,000	384,000	34,000	0	34,000	8.85	-350,000	-91.15		
什項設備	0	18,218,000	0	0	18,218,000	2,700,000	3,226,796	0	3,226,796	119.51	526,796	19.51		
總 計	0	78,901,000	0	0	78,901,000	4,396,000	14,386,260	0	14,386,260	327.26	9,990,260	227.26		