

國立體育大學校務基金
固定資產建設改良擴充計畫預算與實際進度比較表

中華民國114年度

計畫名稱	全 部 計 畫			預 算 數						
	金 額	目標能量	進度起 迄年月	可 用 預 算 數					合 計	占全部 計畫%
				以前年度 保 留 數	本年度 預算數	本年度奉准 先行辦理數	調 整 數			
一般建築及設備 計畫					125,274,000				125,274,000	
土地改良物			114.01 114.12		4,000,000		420,000		4,420,000	
土地改良物			114.01 114.12		4,000,000		420,000		4,420,000	
房屋及建築			114.01 114.12		47,224,000		278,000		47,502,000	
房屋及建築			114.01 114.12		47,224,000		278,000		47,502,000	
未完工程-房 屋及建築			114.01 114.12							
機械及設備			114.01 114.12		45,966,000		-2,586,000		43,380,000	
機械及設備			114.01 114.12		45,966,000		-2,586,000		43,380,000	
交通及運輸設備			114.01 114.12		1,272,000		9,000		1,281,000	
交通及運輸設 備			114.01 114.12		1,272,000		9,000		1,281,000	
什項設備			114.01 114.12		26,812,000		1,879,000		28,691,000	
什項設備			114.01 114.12		26,812,000		1,879,000		28,691,000	
訂購機件-什 項設備			114.01 114.12							
合 計					125,274,000				125,274,000	

單位:新臺幣元

截至本年度累計數 金額		決 算 數				未達成或超過預算之原因
		本 年 度 金 額	本年度 金額占 可用預 算數 (%)	截至本年 度累計數 金額	截至本年 度累計決 算數占累 計預算數 (%)	
125,274,000		109,708,191	87.57	109,708,191	87.57	
4,420,000		4,074,180	92.18	4,074,180	92.18	
4,420,000		4,074,180	92.18	4,074,180	92.18	
47,502,000		32,681,135	68.80	32,681,135	68.80	三期學生宿舍浴室暨廁所整修工程因僅能於暑假施作，故分二年度進行，本年已完成第一階段工程，其餘保留至下年度繼續執行
47,502,000		20,683,612	43.54	20,683,612	43.54	
		11,997,523		11,997,523		
43,380,000		43,200,661	99.59	43,200,661	99.59	
43,380,000		43,200,661	99.59	43,200,661	99.59	
1,281,000		1,223,675	95.52	1,223,675	95.52	
1,281,000		1,223,675	95.52	1,223,675	95.52	
28,691,000		28,528,540	99.43	28,528,540	99.43	
28,691,000		27,088,115	94.41	27,088,115	94.41	
		1,440,425		1,440,425		
125,274,000		109,708,191	87.57	109,708,191	87.57	